Timeline of Work Performed

•	California Department of Education conducted school site evaluation	9/10/2018
•	CVUSD began design of new school with Architect (PBK-WLC Architects)	6/1/2019
•	CVUSD Board of Education approved CEQA consultant (PlaceWorks) for new school	8/15/2019
•	CVUSD notified the Lewis group of the potential problems impacting soils testing for CEQA due to the stockpiled soil on site	9/19/2019
•	CVUSD Board approved License Agreement w/Lewis to access the proposed new school site	9/19/2019
•	CVUSD obtained approval from Division of Aeronautics	9/25/2019
•	The Lewis group indicated stockpiled soil would be removed by December 2019/January 2020	10/29/2019
•	CEQA consultant work stopped, waiting for stockpiled soil to be removed by the Lewis Group	2/13/2020
•	The Lewis group completed removal of the stockpiled soil on site	10/1/2020
•	CEQA consultant resumed work and completed soils testing	11/5/2020

Timeline of Work Performed (continued...)

 CEQA consultant finalized the Preliminary Environmental Assessment Geological and Environmental Hazards Assessment reports 	1/28/21
 CVUSD advertised for Public Hearing to be conducted on the Preliminary Environmental Assessment reports as required by law 	2/13/21
 CVUSD Board of Education conducted Public Hearing on the Preliminary Environmental Assessment reports 	3/18/2021
 CVUSD submitted Preliminary Environmental Assessment reports to the Department of Toxic Substance Control 	3/19/2021
 CEQA consultant finalized and provided the Addendum to the Environmental Impact Report (CEQA Document) 	5/25/21
 Board of Education considers approval of Addendum to the Environmental Impact Report (CEQA document) 	6/3/2021
 CVUSD submits final CEQA document to CDE for site approval 	Pending