

Citizen's Oversight Committee Meeting
Construction Update Overview, April 30, 2025

- ***Don Lugo High School – New Administration Building, Kitchen, and Pool Renovations***


Progress continues at the Don Lugo HS administration building. The building is roofed in, and exterior painting, along with landscaping, will get underway at the end of April. Interior office spaces have received all mechanical, electrical and plumbing (MEP) rough-in, tackable wall panels, door frames, and glazing. Construction started over spring break in the kitchen, with demolition completed quickly, and MEP rough in currently underway. In May, modernization of the site aquatic facilities will begin, with gymnasium renovations following shortly behind. As always, the site will receive ADA upgrades in the areas touched by construction.





- ***Ayala HS – Aquatic Shade Structure***

Work is complete for the shade structure at the Ayala HS pool. This project provided some much-needed shade and shelter for staff, students, and parents during aquatic sports events, and completes the facilities renovations of the Ayala HS pool deck.



- ***New Classroom & Administrative Office Furniture***

The following school sites received new classroom and administrative office furniture over winter break.

- Borba ES
- Glenmeade ES
- Marshall ES
- Walnut ES
- Dickson ES (completed over spring break)

New classroom and administrative office furniture has been ordered for the following school sites and is scheduled to arrive and be set up over summer break.

- Cortez ES
- Dickey ES
- Newman ES
- Magnolia JHS
- Ramona JHS
- Buena Vista HS