

**Citizen's Oversight Committee Meeting**  
Construction Update Overview, October 30, 2024

- ***Don Lugo High School – New Administration Building, Kitchen & Pool Renovations***

Construction broke ground over the summer at Don Lugo HS on a series of upcoming projects. The existing, modular construction, administration building was demolished to make way for a new administration building and offices. Excavation is complete, underground utilities have been set in place, and footings have been poured. Within the next few weeks, the building will take shape as CMU block walls begins construction. Over the next 18 months, the school will also receive upgrades to the site kitchen, aquatic facilities, and gymnasium.



- ***Legacy Academy K-8***

All work at Legacy Academy has been completed and the project is now in closeout with DSA.



- ***Front Office Relocations Group A – Borba, Marshall, and Walnut ES***

All three sites were opened to the community just in time for the 2024-25 school year. Punch list items have been completed, with only minor turf issues and the site signage remaining to be installed.



- **Front Office Relocations Group B – Glenmeade, Litel, and Oak Ridge ES**

Litel & Oak Ridge MPRs have been completed, including punch list items and the signage featured in the images below. Glenmeade's new administration building is running smoothly, with all punch list items addressed here as well. Conversion of the old administration building into the school library is now under construction and is approximately 50% complete. All utilities have been installed, HVAC ducting has been replaced, and drywall has been hung. The exterior is also progressing with new concrete access pathways and foliage. The building is scheduled to open at the end of November 2024.

